

Building Permit #: \_\_\_\_\_ Work Order #: \_\_\_\_\_

Building: \_\_\_\_\_

Floor(s): \_\_\_\_\_

Spaces (To be occupied, if not full building. Include floor plans showing areas requested for occupancy and exits/egress routes and occupancy quantities): \_\_\_\_\_

Enter Date When Completed. Comments/Explanations to right of question. Items not in project use N/A.

- \_\_\_\_\_ Means of egress clear of debris and trip hazards?
- \_\_\_\_\_ All lighting, including emergency lighting, operable?
- \_\_\_\_\_ All electrical circuits operable and properly installed?
- \_\_\_\_\_ Electrical face plates/cover plates installed?
- \_\_\_\_\_ HVAC operable, properly functioning? Provide a preliminary TAB report.
- \_\_\_\_\_ Provide verification that all exhaust systems are operable and properly functioning. (includes hoods, fire dampers, and smoke alarms)
- \_\_\_\_\_ Lab gases properly installed and operable?
- \_\_\_\_\_ Water system disinfected, potable and operable?
- \_\_\_\_\_ Hot and cold water available to all fixtures?
- \_\_\_\_\_ Bacteria Test Complete and document submitted?
- \_\_\_\_\_ Sprinkler system tested and properly functioning. Provide completed NFPA 13 document including dates and signatures.
- \_\_\_\_\_ Fire alarm system tested and properly functioning? Provide completed NFPA 72 document including dates and signatures.
- \_\_\_\_\_ Fire alarm system on network?
- \_\_\_\_\_ Proper hardware functioning on all fire separation and egress doors?
- \_\_\_\_\_ Stairs conform to VUSBC and ADAAG requirements? All fire rated assemblies complete and all penetrations addressed.
- \_\_\_\_\_ Exterior walkways completed, compliant and unobstructed?
- \_\_\_\_\_ Statement of Special Inspections Final Report complete and submitted?
- \_\_\_\_\_ Elevator inspected and approved by State Fire Marshal’s Office?
- \_\_\_\_\_ Fire Marshal Inspection report recommending occupancy?
- \_\_\_\_\_ Elevator inspected and approved by elevator inspector?
- \_\_\_\_\_ Thermal Envelope Certificate complete and submitted?
- \_\_\_\_\_ Health Department inspection approval (if applicable)?
- \_\_\_\_\_ Boiler and Pressure Vessel inspection report (if applicable)?
- \_\_\_\_\_ Smoke Control and Stairwell Pressurization inspection reports (if applicable)?
- \_\_\_\_\_ University Building Official Final Inspection complete with no objections?

Project Manager Signature: \_\_\_\_\_ Date: \_\_\_\_\_